



ID	Task Name	Duration	Start	Finish
1	Project Start	0 days	Thu 8/13/20	Thu 8/13/20
2	TASK 1: Review Existing Data	15 days	Thu 8/20/20	Thu 9/3/20
3	1.1 Traffic Data	15 days	Thu 8/20/20	Thu 9/3/20
4	1.2 Survey Data	1 day	Thu 8/20/20	Thu 8/20/20
5	1.3 Right-of-Ways	1 day	Thu 8/20/20	Thu 8/20/20
6	TASK 2: Site Investigation	12 days	Thu 8/13/20	Mon 8/24/20
7	2.1 Surveying	1 day	Thu 8/13/20	Thu 8/13/20
8	2.2 Field Notes	4 days	Fri 8/21/20	Mon 8/24/20
9	TASK 3: Existing Site Conditions	13 days	Thu 8/20/20	Tue 9/1/20
10	3.1 Existing Topographic Map, Structures, and Environmental Features	13 days	Thu 8/20/20	Tue 9/1/20
11	3.2 Existing Roadway Alignments	13 days	Thu 8/20/20	Tue 9/1/20
12	TASK 4: Roundabout Design and Check	41 days	Thu 8/13/20	Tue 9/22/20
13	4.1 Preliminary Roundabout Design	22 days	Fri 8/21/20	Fri 9/11/20
14	4.1.1 Radius of the Inscribed Circle	5 days	Sun 8/30/20	Thu 9/3/20
15	4.1.2 Assessment of Lanes	22 days	Fri 8/21/20	Fri 9/11/20
16	4.2 Grading to Roundabout Requirements	1 day	Tue 9/15/20	Tue 9/15/20
17	4.3 Hydrology Assessment	1 day	Fri 9/11/20	Fri 9/11/20
18	4.3.1 Contributing Area and Weighted Runoff Coefficient	1 day	Fri 9/11/20	Fri 9/11/20
19	4.3.2 Duration and Intensity	1 day	Fri 9/11/20	Fri 9/11/20
20	4.3.3 Design and Check Storm Volumes	1 day	Fri 9/11/20	Fri 9/11/20
21	4.4 Hydraulic Assessment	1 day	Thu 8/13/20	Thu 8/13/20
22	4.4.1 Assess Flow Criteria	1 day	Thu 8/13/20	Thu 8/13/20
23	4.4.2 Hydraulic Structures	1 day	Thu 8/13/20	Thu 8/13/20
24	4.5 Finalize Roundabout Geometry	28 days	Wed 8/26/20	Tue 9/22/20
25	4.5.1 Roadway Alignments	1 day	Wed 8/26/20	Wed 8/26/20
26	4.5.2 Splitter Islands and Crosswalk Locations	4 days	Tue 9/15/20	Fri 9/18/20
27	4.5.3 Safety and Code Checks	1 day	Mon 9/21/20	Mon 9/21/20
28	4.5.4 Redesign As Needed	8 days	Tue 9/15/20	Tue 9/22/20
29	TASK 5: Signage and Striping	23 days	Thu 10/8/20	Fri 10/30/20
30	TASK 6: Temporary Traffic Control	1 day	Wed 10/28/20	Wed 10/28/20
31	TASK 7: Plan Set Production	16 days	Sun 10/25/20	Mon 11/9/20
32	TASK 8: Drainage Analysis	1 day	Tue 11/3/20	Tue 11/3/20
33	TASK 9: Traffic Analysis	1 day	Tue 11/3/20	Tue 11/3/20
34	TASK 10: Evaluate Project Impacts	2 days	Sun 10/25/20	Mon 10/26/20
35	10.1 Social Impacts	1 day	Sun 10/25/20	Sun 10/25/20
36	10.2 Economic Impacts	1 day	Mon 10/26/20	Mon 10/26/20
37	10.3 Environmental Impacts	1 day	Mon 10/26/20	Mon 10/26/20
38	TASK 11: Project Deliverables	83 days	Tue 9/1/20	Sun 11/22/20
39	11.1 30% Submittal	4 days	Tue 9/1/20	Fri 9/4/20
40	11.1.1 30% Report	3 days	Tue 9/1/20	Thu 9/3/20
41	11.1.2 30% Presentation	4 days	Tue 9/1/20	Fri 9/4/20
42	11.2 60% Submittal	17 days	Wed 9/16/20	Fri 10/2/20
43	11.2.1 60% Report	13 days	Wed 9/16/20	Mon 9/28/20
44	11.2.2 60% Presentation	16 days	Thu 9/17/20	Fri 10/2/20
45	11.3 90% Submittal	8 days	Wed 10/28/20	Wed 11/4/20
46	11.3.1 90% Report	8 days	Wed 10/28/20	Wed 11/4/20
47	11.3.2 90% Website	1 day	Mon 11/2/20	Mon 11/2/20
48	11.4 Final Submittal	20 days	Tue 11/3/20	Sun 11/22/20
49	11.4.1 Final Report	18 days	Tue 11/3/20	Fri 11/20/20
50	11.4.2 Final Presentation	8 days	Tue 11/3/20	Tue 11/10/20
51	11.4.3 Final Website	3 days	Fri 11/20/20	Sun 11/22/20
52	30% Completion	0 days	Tue 9/8/20	Tue 9/8/20
53	60% Completion	0 days	Tue 10/6/20	Tue 10/6/20
54	90% Completion	0 days	Thu 11/5/20	Thu 11/5/20
55	Full Completion	0 days	Mon 11/23/20	Mon 11/23/20
56	TASK 12: Project Management	99 days	Thu 8/13/20	Thu 11/19/20
57	12.1 Meetings	99 days	Thu 8/13/20	Thu 11/19/20
92	12.2 Schedule Managment	85 days	Fri 8/14/20	Fri 11/6/20
97	12.3 Budget Management	85 days	Fri 8/14/20	Fri 11/6/20

Project: Roundabout Schedule
Date: Wed 11/18/20

Task	Summary	Inactive Milestone	Duration-only	Start-only	External Milestone	Manual Progress
Split	Project Summary	Inactive Summary	Manual Summary Rollup	Finish-only	Deadline	
Milestone	Inactive Task	Manual Task	Manual Summary	External Tasks	Progress	