

MEETING MINUTES

Topic: Final Reliability Testing, Part 2

Wednesday, December 5, 2018

5:30 pm to 7:30 pm

Minutes recorded by Jacob Barker

Meeting called by Jacob Barker

Attendees: Jacob Barker, Samm Metcalfe, Ashley Shumaker

Table 1. Record of meeting.

5:30 pm to end	Continued Reliability/Durability Testing <ul style="list-style-type: none">• Continued testing from where we left off this morning• While testing, Samm worked on CAD package, Jacob worked on BOM and final report• Heater failed around trial 13<ul style="list-style-type: none">○ Checked all wiring with multimeter○ Switch is working correctly and band heater is receiving power, something must have broken internally• Continued testing and completed 25 cycles of durability testing<ul style="list-style-type: none">○ Stopped recording temperature measurements once heater failed• Will be meeting with the client tomorrow at 3:45 pm to present final product<ul style="list-style-type: none">○ Try to get approval for new band heater	Jacob's Apartment
-----------------------	--	----------------------